## EXTENSION OF TIME PROPOSAL

| | | |
|---|---|---|
| 1 | Name of work | Improvements to road and drains at Ambedkarnagara and Kanakanagara areas in ward no:04 of Yelahanka Satellite Town Sub Division |
| 2 | Amount of work portion | |
| 3 | Estimated Cost | 125 Lakhs |
| 4 | Name of Contractor | G Venkategowda |
| 5 | Agreement no | BBMP/EE/YNK.D/EPMT-05/W.O/174/2020-21, dt:16/12/2020 |
| 6 | No and date under which work order issued | 16/12/2020 |
| 7 | Time limit rriginally fixed for completion | 90 days |
| 8 | Date of application by the contractor for granting | 15/03/2021 |
| 9 | Date of receipt of application in the Sub Division office | 15/03/2021 |
| 10 | Extension granted if any | |
| | I | |
| | II | |
| 11 | Work carried out by the contractor during the original period stipulated in the contract | LEW12, CC(1:3:6) CUM20 Footpath |
| 12 | Work carried out during 1st extension | |

| | | |
|---|---|---|
| 13 | Work carries out during 2nd extension | – |
| 14 | Time now applied for | 19days |
| 15 | Date of recommanding time 2nd extension | |
| 16 | Weather the original application of the contractor is enclosed | Yes |
| 17 | Balance of work remaining work | providing & fixing kerb & painting work |
| 18 | Probable time required for completion of remaining work | 19days |
| 19 | Cost work charged establishment charged on the work after the expairy original period | |
| 20 | Weather notice as per clause of contract has been issued | |
| 21 | Remarks of the AEE and the daily rate of penalty proposed | |
| 21 | Remarks of the EE and the daily rate of penalty proposed | Penalty may be imposed as per tender clause. |

Ramanjeeva L.
Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Yelahanka Division

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ